



Memo

TO: Chair, Finance and Administration Committee

SUBJECT: Municipal Hall Progress Report

DATE: November 5, 2021


FROM: Chief Administrative Officer

The final lifts were installed for the retaining wall were completed and the site was compacted by October 14th, 2021, as is evidenced in the attachment. The timing of the project proved a bit unfortunate as we have had early rains and the contractor had to work around it. There has been no sediment discharge to the river as far as the Qualified Environmental Professional was concerned. Council may be interested in knowing that Aquaparian Environmental Consulting Ltd. was retained to monitor that project in its entirety.

Additional work is required to address drainage piping issues adjacent to the existing work area and which can also be used as part of the future drainage piping restoration. That work should occur soon.

The tender for the addition to the municipal hall and the required retrofit to the remainder of the hall was issued on October 19th, 2021. On October 25th, 2021, an on-site mandatory informal meeting occurred on site. Eight contractors showed up.

The original tender closing date was November 9th, 2021, but which now has been extended to November 16th, 2021 to ensure a competitive bidding process.



Joseph A. Fernandez

PHOTO #21.1 FINAL LIFT INSTALLED ON RETAINING WALL



PHOTO #21.2 FINAL LIFT INSTALLED FOR REMAINDER OF SITE

